

### **SERVICING REPORT GROUNDWATER SUMMARY**

The form is to be completed by the Professional that prepared the Servicing Report.

Use of the form by the City of Toronto is not to be construed as verification of engineering/hydrological content.

		For City Staff Use Only:	<b>.</b> \	
		Name of ECS Case Manager (please prin	it)	
A. SITE INFO	ORMAITON		Included in SR (reference page number)	Report Includes this information City staff (Check)
Date Servicing Report was prepared: <b>November 30, 2022</b>		Cover		
Title of Servicing Report: FUNCTIONAL SERVICING	& STORMW	ATER MANAGEMENT REPORT	Cover	
Name of Consulting Firm that prepared Servicing F			Cover	
Site Address	Regent F	Park	Cover	
	Toronto, C	Ontario		
Postal Code				
Property Owner (identified on planning request for comments memo)		ommunity Housing Corp. & Ontario Limited (Tridel)	Cover	
Proposed description of the project (ex. number of point towers, number of podiums, etc.)	Four block	s of multiple towers up to 39 storey	Page 4	
Land Use (ex. commercial, residential, mixed, industrial, institutional) as defined by the Planning Act	Mixed Use	•	Page 4	
Number of below grade levels	2			



Does the SR include a private water drainage system (PWDS)?			
PWDS: Private Water Drainage System: A subsurface drainage system which may consist of but is not limited to weeping tile(s), foundation drain(s), private water collection sump(s), private water pump or any combination thereof for the disposal of private water on the surface of the ground or to a private sewer connection or drainage system for disposal in a municipal sewer.	If Yes continue completing Section B (Information Relating to Groundwater) ONLY  If Yes, Number of PWDS?  O (Each of these PWDS may require a separate Toronto Water agreement)  If No skip to Sections C (On-site Groundwater Containment) and/or D (Water Tight Requirements) as applicable	○YES ※NO	
B. INFORMATION RELAT	ING TO GROUNDWATER	Included in SR (reference page number)	Report Includes this information City Staff (Check)
A copy of the pump schedule(s) for ALL groundwater sump pump(s) for the development site has been included in the SR  or  A letter written by a Mechanical Consultant (signed and stamped by a Professional Engineer of Ontario) shall be attached to the SR stating the peak flow rate of the groundwater discharge for the development site for all groundwater sump pump(s). This peak flow rate must be based on the pump			



Mechanical Consultant. A template of this			
letter is attached in Schedule A.			
**If there is more than one groundwater			
sump they must ALL be included in the letters			
along with a combined flow**			
Is it proposed that the groundwater from the	Sanitary Sewer		
development site will be discharged to the	,		
sanitary, combined or storm sewer?	_		
	Combined Sewer		
	Storm Sewer		
Will the proposed PWDS discharge from the	○ YES 🌠 NO		
site go to the Western Beaches Tunnel (WBT)?			
*Reference attached WBT drainage map*	If Yes, private water discharge fees will apply		
	and site requires a sanitary discharge agreement.		
	agreement.		
What is the street name where the receiving	Dreamers Way, Oak Street, Tubman.		
sewer is located?			
What is the diameter of the receiving sewer?	250 & 300		
Is there capacity in the proposed local sewer	Are there any improvements required to the		
system?	sewer system? If yes, identify them below and		
	refer to the section and page number of the SR		
<b>⊗</b> YES ○ NO	where this information can be found.		
	If a sewer upgrade is required, the owner is		
	required to enter into an Agreement with the		
	City to improve the infrastructure?		
	○ YES		
Has Toronto Water-WIM confirmed that there			
is there capacity in the proposed infrastructure			
listed below?			
- Trunk System?			
YES NO			



-Pumping Station?  YES NO			
-Wastewater treatment plant?  O YES O NO			
-Outfall?  YES  NO			
-Combined Sewer Overflow?  YES NO			
*If there is no capacity in any of the above then alternative options need to be considered by the Owner and site cannot discharge to City sewer system.			
Total allowable peak flow rate during a 100 year storm event (L/sec) to storm sewer	L/sec	Page 6	
When groundwater is to be discharged to the storm sewer the total groundwater and stormwater discharge shall not exceed the permissible peak flow rate during a 2 year pre development storm event, as per the City's Wet Weather Flow Management Guidelines, dated 2006			
Short-Term Groundwater Discharge Provide proposed total flow rate to the sanitary/combined sewer in post-development scenario	To be Determined during the SPA process for each block		
Total Flow (L/sec) = sanitary flow + peak short- term groundwater flow rate	N/A L/sec		



Long-Tem Groundwater Discharge Provide proposed total flow rate to the sanitary/combined sewer in post-development scenario  Total Flow (L/sec) = sanitary flow + peak long-term groundwater flow rate	L/sec	Page 9	
Does the water quality meet the receiving sewer Bylaw limits?  YES  NO	If the water quality does not meet the applicable receiving sewer Bylaw limits and the applicant is proposing a treatment system the applicant will need to include a letter stating that a treatment system will be installed and the details of the treatment system will be included in the private water discharge application that will be submitted to TW EM&P.		
C. ON-SITE GROUP	NDWATER CONTAINMENT	Included in SR (reference page number)	Report Includes this information City Staff (Check)
C. ON-SITE GROUP  How is the site proposing to manage the groundwater discharge on site?	Watertight Foundation	in SR (reference page	Includes this information City Staff



must submit a letter using the template in Schedule E.  3. A Professional Engineer (Mechanical), licensed to practice in Ontario and qualified in the subject must submit a letter using the template in Schedule F.			
<ol> <li>The owner must submit a letter using the template in Schedule D.</li> <li>A Professional Engineer (Structural), licensed to practice in Ontario and qualified in the subject</li> </ol>			
If the site is proposing a water tight structure:			
D. WATER TIGHT	REQUIREMENTS	Included in SR (reference page number)	Report Includes this information City Staff (Check)
Confirm that the infiltration gallery can infiltrate 100% of the expected peak groundwater flow year round, ensure that the top of the infiltration trench is below the frost line (1.8m depth), not less than 5 m from the building foundation, bottom of the trench 1m above the seasonally high water table, and located so that the drainage is away from the building.			
Please be advised if an infiltration gallery/dry well on site is not connected to the municipal sewer, the site <u>must</u> submit two letters using the templates in Schedule B and Schedule C.			
If the site is proposing a groundwater infiltration gallery, has it been stated that the groundwater infiltration gallery will not be connected to the municipal sewer?  A connection between the infiltration gallery/dry well and the municipal sewer is not permitted			



### **SERVICING REPORT GROUNDWATER SUMMARY**

Provide a copy of the approved SR to Toronto Water Environmental Monitoring & Protection Unit at <a href="mailto:pwapplication@toronto.ca">pwapplication@toronto.ca</a>.

Consulting Firm that prepared Servicing Report:Counterp	oint Engineering	
Professional Engineer who completed the report summary:	Rasheed Serrao	ER CALLS ST.
, , ,	Print Name	M. R. SERRAO
Professional Engineer who completed the report summary:		Nov. 30, 2022
	Signature	Date & Stamp
		ROVINCE OF ONTE